ROYALTY CALCULATION

Name of Work : Improvements to drains and Providing Asphalting to roads at Bhuvaneshwari nagara 9th and 10th main Surroundings in ward no 14 Bagalagunte.

wet mix macadam			
Description	Qty in Cum	Constant	Total Qty
Jelly	215.8	1.00	215.8
Cement Concrete M20			
Sand	334.31	0.43	143.75
Jelly	334.31	0.69	230.67
Plain Cement Concrete 1:3:6			
Sand	161.04	0.465	74.88
Jelly	161.04	0.892	143.65
Precast concrete slab			
Sand	88.02	0.46	40.49
Jelly	88.02	0.88	77.46
Bituminous macadam			
Jelly	53.38	1.41	75.27
Bituminous Concrete			
Jelly	95.83	1.40	134.16

Sl	Items	Qty	Rate	Amount
1	Sand	259.13	138	35760
2	Jelly	877.01	126	110503
			Total	146263=00

Asst.Engineer
Dasarahalli Ward No 14

Asst.Executive Engineer
T.T.Dasarahalli Sub Division
ಬಿ. ಬಸವೇಶ್ವರ ಉಪ ವಿಭಾಗ
ದಾಸರಹಳ್ಳಿ. ಬೆಂ.ಮ.ನ.ಪ
ಬೆಂಗಳೂರು-560073

Scanned with CamScanner